

# WELLS & WADE HARDWARE

P. O. BOX 1161

WENATCHEE, WASHINGTON



TELEPHONE (509) 662-7173

WELL TEST

DATE TESTED August 15, 1978

NAME Horace Smith - John Munding

ADDRESS Brewster - Omak

LOCATION OF WELL 3 miles north on Riverview Road

DUG OR DRILLED Drilled PIT OR SURFACE Surface

CASED 8" I.D. OF CASING 8" LENGTH OF CASING 205'

NEW OR OLD WELL AND HOW OLD New

DRILLER'S NAME Methow Valley Drilling - Daryl Routten

DEPTH AND STRATA DRILLED THROUGH Sand

STATIC WATER LEVEL 24' Perforated

GALLONS	DRAW DOWN BELOW GROUND LEVEL	TIME	REMARKS
200+	195'	8:30 am	Borderline @ 200 GPM
225	"	8:45	Still Borderline
225	"	9:00	Slight improvement
250	"	9:30	
250	"	10:30	Shut down - adjusted meter
250	"		
250	"		
250	"	4:00 pm	Static pulls down

TEST PUMP USED HC 7 Stage 6"

SETTING OF PUMP 195'

TOTAL TIME PUMPED 8 Hours

TIME TO CLEAR UP 4 Surges

CONDITION OF WATER AT START OF TEST Good

CUSTOMER'S PLANS AS TO USE OF WELL Domestic

TESTED BY Johnson and McClure

PLEASE SEE PAGE TWO TO DRAW SKETCH IF FURTHER EXPLANATION IS NEEDED OR IF ADDITIONAL INFORMATION IS AVAILABLE.

WELL TEST

PAGE TWO

HORACE SMITH - JOHN MUNDINGER

AUGUST 15, 1978

Started surging 7:45 am - 8:15 - rocks.

Test started 8:30 am - 300 GPM - stabilized.

200 GPM @ 8:32 static 195' coming up.

Well pulled down @ 300 GPM.

Owners are going to install 200 GPM pump.